BELLS CROSSING LOT # 198

Project #: 01-1429

LAYOUT FOR 4 BEDROOM HOME

August 6, 2008

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH	DESIGN LINE LENGTH
TBM		N/A			N/A		
INSTR. 1			N/A				
HOUSE CNR				N/A	N/A		
P. TANK				N/A	N/A		
1	BLUE			N/A	N/A	17	17
2	ORANGE			N/A	N/A	31	31
3	***RED***			***N/A***	***N/A***	***48***	***45***
4	***BLUE***			***N/A***	***N/A***	***67***	***65***
5	***ORANGE***			***N/A***	***N/A***	***89***	***85***
6	***RED***			***N/A***	***N/A***	***143***	***140***
7	***BLUE***			***N/A***	***N/A***	***147***	***145***
8	PINK			N/A	N/A	139	139
9	ORANGE			N/A	N/A	111	111
10	RED			N/A	N/A	78	78
11	BLUE			N/A	N/A	54	54
					Total	**924**	**910**

480

	LINE LENGTH	LTAR GPD/FT²	SYSTEM TYPE	SOIL LTAR GPD/FT²	TRENCH SYSTEM	DISTRIBUTION
****System***	***480***	***0.250***	***ACCEPT.***	***0.250***	***25% RED.***	**GRAVITY**
Repair	430	0.250	MOD.	0.250	PPBPS	**DISTRIBUTION** LOW PRESSURE

Notes:

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS, HI, and FS indicate rod readings