Creekwood

Project No. 5-1097 s3

LAYOUT FOR A 3 BEDROOM HOME

May-06

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH
TBM		2.4			100.0	
INSTR. 1			102.4			
			SYSTEM			
3	Orange			6.70	95.7	100
4	Yellow			8.40	94.0	100
					Total	**200**
			REPAIR			
1	Pink			4.20	98.2	66
2	Red			5.40	97.0	47
5	Pink			9.70	92.7	55
6	Red			11.10	91.3	55
					Total	**223**

	LINE LENGTH	LTAR GPD/FT^2	SYSTEM TYPE	INNOVATIVE TYPE	DISTRIBUTION
* System	200	0.30	PPBPS	PPBPS	P. Manifold
Repair	223	0.30	PPBPS	PPBPS	P. Manifold

Notes:

** TBM located top of stump marked in field
**TBM is assumed to be 100'
**All measures in feet
**Nitrification lines are demonstrated on contour via colored pin flags
**BS and FS indicate rod readings
**Lines 3 and 4 are center fed