ON-SITE SECTION

PROPERTY ID #: _____
COUNTY: _____

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM

OWNER: _____ APPLICATION DATE: _____
ADDRESS: _____
PROPERTY: _____ PROPOSED DESIGN FLOW (.1949): _____ DATE EVALUATED: _____
LOCATE: lot 62 Sunbeam PROPERTY SIZE: _____
WATER: ☐ Private ☐ Public ☐ Well ☐ Spring ☐ Other _____ PROPERTY RECORDED: _____
EVAL METHOD: ☐ Auger Boring ☐ Pit ☐ Cut
TYPE WATER: ☐ Sewage ☐ Industrial Process ☐ Mixed

PROFILE #	ZONE/ %	HORIZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941) STRUCTURE/ TEXTURE	SOIL MORPHOLOGY (.1941) CONSISTENCE/ MINERALOGY	OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	PROFILE CLASS & LTAR
1		0-4	BSCL GR	FR SSSP					.2
		4-36	YRL AMK	FI SP	- common/many YB's				
		36-97	YRL MFSBK	FR SSSP	- common YB's				
2		0-8	CL MOD MFSBK	FI SSSP					.3
		8-24	RL MFSBK	FI SP					
		24-55	YRCL WKSBK	FI SSSL	few				
3		0-5	Brw SL/SCL	GR FR	(somewhat Compacted)				.3728"
		5-28	Brw C/CL	m-w SBK SS SP SE	FI-FR			PS	
		28-48+	Brw CL	m-w SBK SS SP, SE, FR					
			w/ Common Mica Flakes & few to Many SAP Indus						.25

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM
ailable Space (.1945)		
stem Type(s)		
: LTAR		

OTHER FACTORS (.1946): _____
SITE CLASSIFICATION (.1948): _____

EVALUATED BY: _____
OTHER(S) PRESENT: _____

MENTS: _____

CORONA CIRCLE

61
25,000.00 sq.ft.

62
25,000.00 sq.ft.

63
25,000.00 sq.ft.

64
25,000.00 sq.ft.

65
25,000.00 sq.ft.

DRIVE

250.00'

100.00'

2' VALLEY GUTTER

4' SIDEWALK

S87° 58'58"E
695.32'

24'

50'