IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 / 130.00 Paid / MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 129387 PIN# 4648 23 4139

OWNER OR CONTRACTOR Ward Diversified Service // Tim McCaslin Const. PHONE: Business _____ Home _____ DATE August 29, 05

ADDRESS 8156 Monbo Road, Catawba, N.C. 28609

LOCATION 150 W TR Bluefield Rd. TL Big Linden Loop TR Valley Vista Dr. 2nd lot on left

SUBDIVISION Valley Vista BLOCK / SECTION _____ LOT 3 LOT AREA 38,220 ft² SITE CLASS. PS DESIGN FLOW 600 gpd L.T.A.R. .25

Septic Tank: 1500 Gallons: STB 339 Date 4/25/06

Pump Tank: _____ Gallons: PT _____ Date _____

Pump Make: _____ Model _____ Serial No. _____

Nitrification Field: No Fields 1 Square Feet 1875 Linear Feet 625

No Lines 5 @ 125' Trench Width 36" Max Trench Bottom Depth 36"

☒ New System ☐ Repair System Type: I II III IV V VI

System Description: Gravity 25% Reduction

Repair System Description: LPP PPBPS

Maintenance Agreement Required: ☐ Yes ☒ No initially

Gravel Depth NA ☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

☒ House/Mod. Home No. Bedrooms 5

☐ Mobile Home No. Bathrooms ____

☐ Business No. Employees ____

☐ Other _____

Water Supply: ☒ Individual ☐ Public ☐ Community

Comments:/Conditions:

"Shave off" old buttons.

Verified site evaluation and layout performed by Mike Athenas, LSS and Ashley Rollins, LSS.

Comments:/Conditions: LPP W/ - Dog Bones

INITIAL SITE SKETCH

5-10

6-2

6-2

6-5.5

9-0

SEE plan by Mike Athenas and Ashley Rollins

AS BUILT SKETCH

The proposed / existing Deck addition does not appear to impact the existing septic system.

**NOTE: _____

Judy Melville REHS

Date: 9-20-11

ICHD-Environmental Health Division

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: _____ date 9-28-05

Improvement Permit by: _____ date 8-29-05

Authorization to Construct by: _____ date 12/6/05

Installed by: Leatherman

Operation Permit by: Wesley Sparks RS date 6/1/06

Existing System Inspection by: _____ date _____

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK