IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 181563

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4649-05-0339

APPLICANT: Meritage Homes APPLICANT ADDRESS: 11605 N Community Rd St 250 Charlotte NC 28217

SITE ADDRESS: 142 N San Agustine Dr PHONE: ALT. PHONE:

SITE DIRECTIONS: Hwy 150W, TR on Perth, TL on Bells Crossing, TR on N. San Agustine, Left on R after Leaning Tower

SUBDIVISION: Bells Crossing SECTION: 2 LOT # 21 LOT AREA: 0.52 ac DESIGN FLOW: 480 gpd L.T.A.R.: 0.3

Septic Tank 1000 (gal) STB Date

Pump Tank (gal) PT Date

Pump Make Model Serial #

Nitrification Fields 1 # Lines 6 Linear Ft: 404'

Trench Width 36" Max. Trench Bottom Depth 24" Gravel Depth N/A

☑ New System ☐ Repair ☐ Expansion System Type: I II (III) IV V VI

System Description: Gravity 25% Reduction

Repair System Description: LPP PPBPS

Maintenance Agreement Required: ☐ YES ☑ NO

☑ GRAVITY ☐ PRESSURE

☑ Residence No. Bedrooms 4

☐ Business No. Persons 8

☐ Other No. Employees

☑ Slab ☐ Crawl Space

☐ Basement w/plumbing ☐ Basement w/o plumbing

Water Supply: ☐ Private ☐ Public ☑ Community

Comments / Conditions: Trench Bottom per design specs

INITIAL SITE SKETCH

SEE DESIGN BY

BATEMAN CIVIL

SURVEY COMPANY

(Dated 11-10-14, Revised 11-19-14)

(Approved 11-26-14 ALP)

AS BUILT SKETCH

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☑ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☑ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Date: 12-1-14 Installed by: CPC

IMPROVEMENT PERMIT by: Date: 11-26-14 OPERATION PERMIT by: APPROVED Date: DEC 03 2014

AUTHORIZATION TO CONSTRUCT by: Date: 11-26-14 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK