CONDITIONS / COMMENTS:

① REMOVE EXISTING FILL MATERIAL & CONSTRUCTION DEBRIS FROM AREA of DRAINFIELD PRIOR TO ISSUANCE of CONSTRUCTION AUTHORIZATION

② INSTALL SUBSURFACE INTERCEPT DRAINAGE DITCH AT LOCATION SHOWN BEGINNING 48" DEEP, OUT TO DAYLIGHT, USING 1% FALL MINIMUM.

Notes: Steve Hedrick









