IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 / 130.00 Paid MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 130793 PIN# ~~4664572559.027~~ 4664661352.000 DATE Sept 6, 05

OWNER OR CONTRACTOR Anniston LLC / Edwards Construction PHONE: Business (704) 362-5007 Home

ADDRESS 17824 Statesville Road, Suite 111 Cornelius N.C. 28031

LOCATION Shearers Rd. (S) TL Anniston Way TR Logans Crossing Dr. on left at end

SUBDIVISION Anniston BLOCK / SECTION 1 LOT 27/27A LOT AREA ±9.77Ac ±.44Ac SFE SITE CLASS PS SFE27A DESIGN FLOW 480gpd L.T.A.R. .03 (SFE 27,

Septic Tank: 1000 Gallons: STB 794 Date 2-26-07

Pump Tank: 1000 Gallons: PT 283 Date 3-13-07

Pump Make: Model Serial No.

Nitrification Field: No Fields 1 Square Feet 1200 Linear Feet 400

No Lines 3 Trench Width 36" Max Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair System Type: I, II, III, IV, V, VI

System Description: Pm 25% Reduction

Repair System Description: SAME ON SFE27A

Maintenance Agreement Required: ☐ Yes ☒ No

☒ House/Mod. Home No. Bedrooms 4

☐ Mobile Home No. Bathrooms

☐ Business No. Employees

☐ Other

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☒ Individual ☐ Public ☐ Community

Comments:/Conditions:

Limited site evaluation and system design performed by Rollins Soil and Environmental Services.

Comments:/Conditions:

INITIAL SITE SKETCH

SEE Plan by Ashley Rollins

	Date	Initials
Drain Lines Checked	4-25-07	JA
Tanks Checked	4-25	↓
Pressure Manifold or Valve Box Checked	4-25	↓
Pressure Head Set	5-2-07	JA
Electrical Checked	↓	↓
Floats Set	↓	↓
Alarm Checked	↓	↓
Maintenance Contract Y / (N)		

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: Lori Tomaszewski date 9-27-05

Improvement Permit by: date 9-6-05

Authorization to Construct by: Judy Mauldin date 7-14-06

Installed by: Marty Tucker

Operation Permit by: Joh E Alt date 5-3-07

Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK