IREDELL COUNTY HEALTH DEPARTMENT - *ENVIRONMENTAL HEALTH* ☐ STATESVILLE OFFICE 704-878-5305 ☒ MOORESVILLE OFFICE 704-[illegible]81

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT # 173023. PIN # 4664 69 ~~4493~~ 7515 DATE June 25, 2010

OWNER Anniston LLC/Augusta Holmes Rollans Soil & Env. Serv. PHONE: Home/Cell # 704-746-5046 Business #

SITE ADDRESS ~~165~~ ~~165~~ Timberside OWNER / APPLICANT ADDRESS 17824 Statesville Blvd. Ste. 112

SITE DIRECTIONS Shearers South TL Anniston Way TR Timberside on left

SUBDIVISION Anniston BLOCK / SECTION 3 LOT # 105 LOT AREA DESIGN FLOW 960 gpd L.T.A.R. .275 gpl/ft², 2 REQ

Septic Tank 2000 ~~A~~ Gallons: STB 74 Date 5-29-10

Pump Tank 2000 Gallons: PT 742 Date 12-30-13

Pump Make Myers 1½ HP Model Serial #

No. Nitrification Fields: 1 No. Lines 9 Linear Feet 876

Trench Width 36" Max. Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair ☐ Expansion System Type I II IIIb IV V VI

System Description: 25% reduction pm (offsite)

Repair System Description: 25% reduction pm

Maintenance Agreement Required ☐ YES ☒ NO

☐ GRAVITY ☒ PRESSURE

☒ Residence No. Bedrooms 8

☐ Business No. Persons

☐ Other No. Employees

☐ Slab ☒ Crawl Space

☐ Basement w/plumbing ☐ Basement w/o plumbing

Water Supply: ☒ Private ☐ Public ☐ Community

Comments / Conditions Pressure Manifold with varied tap sizes

Septic Tank must have Grease Rated Effluent Filter such as Polylok PL-625

Pump Tank must have in-line Pressure Filter such as Sim/Tech STF-100

~~A~~ Installed 3000g ST & 2000g PT

Reviewed floor plans 2/5/13, in Compliance with original I.P.

INITIAL SITE SKETCH

Checked 6/4/14 TMD

Checked Upper 4 lines 6/6/14 TMD

10/10/14 Set 2PT pressure.

See Plan from

Rollans Soil & Environmental

Services, PA

Approved by ICHD

AS BUILT SKETCH

6/6/14 Checked Upper 4 lines

6/11/14 Checked lower 5 lines, MD

The proposed / existing SHED 24x30'
addition does not appear to impact the existing septic system.
**NOTE: SEE ATTACHED SITE PLAN
Date: 6-4-13 R.S.
ICHD-Environmental Health Division

The proposed / existing Pool
addition does not appear to impact the existing septic system.
**NOTE:
Date: APPROVED MAY 20 2014 R.S.
ICHD-Environmental Health Division

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system.

☐ ***IMPROVEMENT PERMIT*** with plat valid without expiration. ☒ ***IMPROVEMENT PERMIT*** with plat valid without expiration. ***site plan valid 60 mo.*** ☐ ***AUTHORIZATION TO CONSTRUCT*** valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.

Owner / Applicant Signature: C. Robertshaw for Ken Foster Date 6-28-13

IMPROVEMENT PERMIT by: Judy Melville REHS Date 6-26-13

AUTHORIZATION TO CONSTRUCT by: Marie Holbrook REHS Date 2/15/13

Installed by: [illegible]

OPERATION PERMIT by: Marie Holbrook REHS Date 10/10/14

Existing System Inspected by: REHS Date

I SHOULD CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION

White Copy – Environmental Health YELLOW COPY (Final) Owner / Applicant PINK COPY (Initial) Owner / Applicant