ST 3100

IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 213221

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4664-87-5694

APPLICANT: SHEA Homes APPLICANT ADDRESS: 8008 Corporate Center Dr. Charlotte

SITE ADDRESS: 199 Walking Horse TR. PHONE: 704-576-3887 ALT. PHONE:

SITE DIRECTIONS: Anniston, TR Burnell, TL Walking Horse, on L

SUBDIVISION: Anniston SECTION: 4 LOT # 124 LOT AREA: .789 AC DESIGN FLOW: 480 L.T.A.R.: .3

Septic Tank 1000 (gal) STB 825 Date 7-9-16
Pump Tank 1000 (gal) PT 302 Date 7-15-16
Pump Make Zoeller Model N152 Serial #
Nitrification Fields 1 # Lines 4@100' Linear Ft: 400'
Trench Width 36" Max. Trench Bottom Depth 36" Gravel Depth —

☒ New System ☐ Repair ☐ Expansion System Type: I II (III)B IV V VI
System Description: PM 25% Reduction
Repair System Description: Panel Block
Maintenance Agreement Required: ☐ YES ☒ NO
☐ GRAVITY ☒ PRESSURE

☒ Residence No. Bedrooms 4
☐ Business No. Persons 3
☐ Other No. Employees
☐ Slab ☒ Crawl Space
☐ Basement w/plumbing ☐ Basement w/o plumbing

Water Supply: ☒ Private ☐ Public ☐ Community

Comments / Conditions: SAP System / 100' Well Setback

ST 577 From House
Ld 8/16 Checked tanks, line, supply line & set 2ft pressure head.

INITIAL SITE SKETCH

SEE PLAN FROM MICHAEL ATHANAS & ASSOCIATES

AS BUILT SKETCH

7/28/16: Alarm float functional. Electrical panel OK w/ 2 seperate circuits for alarm / pump.
→ Control Panel set to "Hand" at time of arrival (@3:30pm) w/ effluent pump running in pump tank + pumping air (empty tank) Switched to "automatic," contacted Paul Luby + recommended we have an installer check the pump to ensure it was still operating properly. Also acquired floor plans since AC was not previously issued. —TS

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat* valid without expiration. ☒ **IMPROVEMENT PERMIT** *with site plan* valid for 60 mos. ☒ **AUTHORIZATION TO CONSTRUCT** valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.

Owner / Applicant Signature: Bobby Ott Date: 3-22-16 Installed by: Rowan Septic

IMPROVEMENT PERMIT by: [signature] Date: 12-28-15 OPERATION PERMIT by: Tom Shuck Date: 7/28/16

AUTHORIZATION TO CONSTRUCT by: Tom Shuck Date: 7/28/16 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK

APPROVED DEC 2 8 2015

BA

