WALDEN RIDGE LOT #60

Project #: 01-1069

LAYOUT FOR 4 BEDROOM HOME

March 24, 2006

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH	DESIGN LINE LENGTH
TBM		N/A			100.00		
TANK		N/A	N/A				
HOUSE		N/A	N/A				
INSTR. 1			N/A				
1	ORANGE			N/A	N/A	54	54
2	BLUE			N/A	N/A	83	83
3	RED			N/A	N/A	115	115
4	PINK			N/A	N/A	122	122
5	***ORANGE***			***N/A***	***N/A***	***126***	***120***
6	***BLUE***			***N/A***	***N/A***	***127***	***120***
7	***RED***			***N/A***	***N/A***	***128***	***120***
8	***PINK***			***N/A***	***N/A***	***128***	***120***
					Total	**883**	**854**

	LINE LENGTH	LTAR GPD/FT^2	SYSTEM TYPE	SOIL LTAR GPD/FT^2	TRENCH SYSTEM	DISTRIBUTION
****System***	***480***	***0.25***	***ACCEPT.***	*0.25*	***25% RED.***	**GRAVITY**
Repair	374	0.25	*MOD.*	0.25	PPBPS	**DISTRIBUTION** LOW PRESSURE

Notes:

** TBM NOT REQUIRED

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS, HI, and FS indicate rod readings