IREDELL COUNTY HEALTH DEPARTMENT

THIS PERMIT VOIDS PREVIOUS ISSUED 11-19-

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTI

PERMIT# 25038 19614 PIN# 3L-B-52 (PT) 4710-39-1640 DATE 9-7-99

OWNER OR CONTRACTOR HAROLD MICHAEL PHONE: Business Home (704) 849-9590

ADDRESS 2117 COURTSIDE LANE APT. 203, CHARLOTTE NC 28270

LOCATION BUFFALO SHOALS RD, TL LAUREL COVE, TR HARBOR POINT, TL HARBOR POINT, TL HIGH LAKE, LOT AT END

SUBDIVISION HARBOR WATCH BLOCK / SECTION I LOT 15 LOT AREA 0.753 ACRE SITE CLASS. PS DESIGN FLOW 360 L.T.A.R. 0.25 gpd/

Septic Tank: 1000 Gallons; STB 1012 Date 7/7/99

Pump Tank: 1000 Gallons; PT 17 Date 4/25/99

Pump Make: _____ Model _____ Serial No. _____

Nitrification Field: No Fields 1 Square Feet 50 TO 1440 Linear Feet 240+

No Lines EIGHT Trench Width 24" Max Trench Bottom Depth 36" Gravel Depth SAND 6"

☑ New System ☐ Repair System Type: I, II, III, (IV) V, VI

System Description: LOW PRESSURE PANELS

Repair System Description: LOW PRESSURE PIPE

Maintenance Agreement Required: ☑ Yes ☐ No

☑ House/Mod. Home ☐ Mobile Home ☐ Business ☐ Other

No. Bedrooms 3 No. Bathrooms 2F No. Employees _____

☐ Slab ☐ Crawl Space ☑ Basement w/plumbing ☐ Basement wo/plumbing

Water Sup ☑ Individu ☐ Public ☐ Commu

WELL

Comments:/Conditions: ① INSTALL 50% REDUCTION SYSTEM USING FIFTY-SIX (56) PDPS PANELS IN EIGHT EQUAL LENGTH LINES AS SHOWN ON ATTACHED PLAN. ② INSTALL LINES IN ACCORDANCE WITH THE GUIDELINES SET FORTH IN .1956 (5) ③ SYSTEM TO BE INSTALLED AS SPECIFIED IN ATTACHED PLAN ④ CERTIFIED MANAGEMENT ENTITY SHALL BE CONTRACTED WITH PRIOR TO ISSUING OPERATION PERMIT

INITIAL SITE SKETCH

SEE ATTACHED SITE PLAN DATED AUGUST 28, 1999 PREPARED BY B. K. BARRINGER

Comments:/Conditions: ① SYSTEM SIZED FOR THREE BEDROOMS OR ② DRAINFIELD INSPECTED 9-29-99. LINES WERE CUT AT INSPECTION AND OUT OF CONTOUR BY N/2 INCHES. 9-29-99 Tanks Inspected & Located S.L. by S.Ke

AS BUILT SKETCH

③ PRESSURE CHECK - OK 9-29-99 ④ ELECTRICAL CHECK - OK - 9-29-99 ⑤ SURFACE DIVERSION DITCH TO BE INSTALLED WHEN WEATHER CONDITIONS PERMIT. ⑥ MAINTENANCE AGREEMENT SIGNED WITH RICHARD ABERNATHY

HOUSE

SEPTIC TANK

PUMP TANK

SEPTIC & PUMP TANKS ORIENTED AS SHOWN DUE TO ROCK

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improveme Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: _____ date 9-9-99

Improvement Permit by: STEVE HEDRICK date 9-7-99

Authorization to Construct by: STEVE HEDRICK date 9-7-99

Installed by: RICHARD ABERNATHY SEPTIC TANK & GRADIN

Operation Permit by: STEVE HEDRICK date 9-29-9

Existing System Inspection by: _____ date 9-29-99

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK