Lot 6 Buffalo Creek

Project No. 5-1611

layout for a 4 bedroom home **Nov-06**

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH	DESIGNED LINE LENGTH
TBM		10.3			100.0		
INSTR. 1			110.3				
			REPAIR				
4	Blue			8.40	101.9	160	
5	Pink			8.90	101.4	145	
6	Orange			10.10	100.2	110	
			SYSTEM				
1	Red			5.60	104.7	145	140
2	Orange			6.20	104.1	145	140
3	Yellow			7.20	103.1	160	140
					Total		**420**

	LINE LENGTH	LTAR GPD/FT	SYSTEM TYPE	DISTRIBUTION
System	420	0.300	Conv/Innov	Drop Box
Repair	415	0.300	Conv/Innov	Drop Box

** TBM located top of stump
**TBM is assumed to be 100'
**All measures in feet
**Nitrification lines are demonstrated on contour via colored pin flags
**BS and FS indicate rod readings