Table 1: Summary of Primary and Repair Nitrification Line Specifications

Line No.	Use	Line Color	System Type	Line Length (Ft.)	Elev. (Ft.)	Panels	Holes	Hole Spacing	Hole Size (In.)
1	Repair	White	LPPPBPS	37	878.8				
2	System	Orange	LPPPBPS	50 endfed		11	11	1 per panel	5/32"
3	System	Blue	LPPPBPS	60 endfed		13	13	1 per panel	5/32"
4	System	Red	LPPPBPS	60 endfed		13	13	1 per panel	5/32"
5	System	Pink	LPPPBPS	60 endfed		13	13	1 per panel	5/32"
6	System	Blue	LPPPBPS	40 endfed		9	9	1 per panel	5/32"
7	Repair	Pink	LPPPBPS	45					
8	Repair	White	LPPPBPS	60					
9	Repair	Orange	LPPPBPS	83					
10	Repair	Pink	LPPPBPS	76					
11	Repair	Red	LPPPBPS	63	871.6				
						Total: 59	Total: 59 (1 in each panel turned up)		
				Total System: 270'					
				Total Repair: 364'					

Tank	Red	1000 gal (2 compartment)	861.2
Pump Tank	Red	1000 gal.	861.2
House	Blue	Right Rear	860.0

Note: System and Repair offsite on Easement 22A