IREDELL COUNTY HEALTH DEPARTMENT

Redraw

STATESV E 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 147436 PIN# 4761331129.031 4761-23-5692 DATE 8/8/08

OWNER OR APPLICANT Corinthian Builders PHONE: Business 704 400-1258 Home

ADDRESS PO Box 990 Denver NC 28037

LOCATION Hwy 21 NTR Oswalt Amity TR Wheatfield TL Emma Mae Dr TR Logan Ridge on Rt

SUBDIVISION Wheatfield BLOCK / SECTION 1 LOT 31 LOT AREA .73 SITE CLASS PS DESIGN FLOW 360 L.T.A.R. .3

Septic Tank: 1000 Gallons: STB 786 Date 2/14/07

Pump Tank: 1000 Gallons: PT 32 Date 5/25/08

Pump Make: Gould's Model WE0511HH Serial No.

Nitrification Field: No Fields 1 Square Feet 990 ½ Linear Feet 330'

No Lines 4 Trench Width 36" Max Trench Bottom Depth 24" * Gravel Depth N/A

☑ New System ☐ Repair ☐ Expansion System Type: I II III IV V VI

System Description: PM-25% Redwed on

Repair System Description: same

Maintenance Agreement Required: ☐ Yes ☑ No

☑ House/Mod. Home ☐ Mobile Home ☐ Business ☐ Other

No. Bedrooms 3 No. Persons No. Employees

Water Supply: ☑ Individual ☐ Public ☐ Community

☐ Gravity ☑ Pressure ☐ Slab ☑ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Comments:/Conditions: Max depth 24"

Comments:/Conditions:

INITIAL SITE SKETCH

See Plan by S & EC

AS BUILT SKETCH

System Installed as designed

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration ☐ Improvement Permit with site plan valid for sixty months ☑ Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: [signature] date 8/8/08

Improvement Permit by: Anthony Cohen RS. date 8/8/08

Authorization to Construct by: Anthony Cohen RS. date 8/8/08

Installed by: Corinthian

Operation Permit by: [signature] date 11/21/08

Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK

Proposed house will not fit

VOIDED Redrawn 7/8/08

NOT A SURVEY

See accompanying Sabec report.

(5&6) 10' SETBACK FROM PROPERTY LINE
100' SETBACK FROM ANY WELL
50' SETBACK FROM STREAMS, PONDS OR LAKES.

**SUITABLE FOR PRELIMINARY PLANNING PURPOSES ONLY. ALL LOTS WILL REQUIRE APPROVAL BY THE COUNTY HEALTH DEPARTMENT ON A LOT BY LOT BASIS. THIS MAP SHOULD BY USED AS A GENERAL GUIDE. SOME ADJUSTMENTS WILL BE NECESSARY IN THE FIELD DUE TO SOIL VARIABILITY AND TOPOGRAPHIC IRREGULARITIES. THIS MAP ONLY REFLECTS EXISTING SOIL SUITABILITY FOR ON-SITE SEPTIC TANK SYSTEMS. SOME OTHER CONSIDERATIONS THAT AFFECT SITE SUITABILITY THAT SHOULD BE CONSIDERED IN DEVELOPMENT DESIGN ARE:

GRAPHIC SCALE
1" = 50'

50 0 50 100

N

Soil & Environmental Consultants, PA
339 Laffitte Court, Suite C • Concord, North Carolina 28025 • Phone (704)720-4868 • Fax (704) 720-4868

S&EC

Whitefield
Christian Baptist
- Whitefield Int 31 -

SHEET TITLE:
PRELIMINARY SITE PLAN
SKETCH MAP

SHEET 1 OF

PROJECT NO	#S-1882
PROJECT MGR	BF
DRAWN BY	BF
FIELD WORK	BF
SCALE	1" =50
FILE	Y:\Jobs\1882

Pit 1 58"+
Pit 3 64"+
Pit 4 64"+
Pit 1 50"
Pit 3 58"+
Boring 2
Boring 4 46"+
Boring 4
Boring 5
Tank
Valve Box
Drop Boxes
Pressure Manifold
1000 Gal Tanks
Well
Drive
50'
50x50
3 Br.
30
31
32
Red 5.3 150'
Orange 5.0 150'
Yellow 4.9 175' repair
Blue 4.8 95' repair
Pink 4.3 70' repair
Red 5.4 60'
Orange 5.1 90'
Yellow 4.7 90'
Blue 4.4 90' repair
Pink 4.2 60' repair
Yellow 4.4 65' repair
Red 4.6 90' repair
Orange 4.3 90' repair
Blue 2.5 60' repair
Orange 2.8 55' repair
Red 3.2 70'
Yellow 3.6 70'
Blue 4.8 55' repair
(4.0 tbm)
(4.2)
(4.5)
(4.8)
(5.5)
(5.6)