IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# REPAIR PIN# 4870-49-7535 DATE 5-30-08

OWNER OR APPLICANT HARMONY ELEMENTARY SCHOOL PHONE: Business 704-872-8931 Home % 704-902-0427

ADDRESS 139 HARMONY SCHOOL ROAD, HARMONY, NC 28634

LOCATION US 21 NORTH, TL LITTLE WILKESBORO ROAD, TL HARMONY SCHOOL ROAD TO END

SUBDIVISION _____ BLOCK / SECTION _____ LOT _____ LOT AREA 26 ACRES SITE CLASS. PS DESIGN FLOW 6660 L.T.A.R. 0.25 GPD/FT²

Septic Tank: EX. 10,000 Gallons; STB _____ Date _____

Pump Tank: EX. 10,000 Gallons; PT _____ Date _____

2X Pump Make: GOULDS Model 3388SDA Serial No: E065463O Fe05S773

Nitrification Field: No Fields 4 Square Feet NEW 13392 Linear Feet NEW 4464

No Lines 36 (NEW) Trench Width 36" Max Trench Bottom Depth 36" Gravel Depth 12"

☐ New System ☑ Repair ☐ Expansion System Type: I II III IV (V) VI

System Description: CONVENTIONAL, PRESS. MANIFOLD

Repair System Description: CONVENTIONAL, PRESS. MANIFOLD

Maintenance Agreement Required: ☐ Yes ☐ No

☐ House/Mod. Home ☐ Mobile Home ☐ Business ☑ Other ELEMENTARY SCHOOL

No. Bedrooms ____ No. Persons 666 No. Employees ____

Water Supply: ☐ Individual ☑ Public ☐ Community

☐ Gravity ☑ Pressure ☑ Slab ☐ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Comments:/Conditions: SYSTEM TO BE REPAIRED BY AUG. 15, 2008

Comments:/Conditions:

INITIAL SITE SKETCH

SEE ATTACHED "2008 SEPTIC SYSTEM REPAIR - HARMONY ELEMENTARY SCHOOL" PREPARED BY PIEDMONT DESIGN ASSOC, PA. JOB #08-02-17

AS BUILT SKETCH

SYSTEM REPAIRED ACCORDING TO INITIAL SITE SKETCH (SEE "AS BUILT" SKETCH PREPARED BY PIEDMONT DESIGN ASSOC, PA.)

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration ☐ Improvement Permit with site plan valid for sixty months ☐ Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: [signature] 6-4-08 date _____ Installed by: R & H of LAKE NORMAN

Improvement Permit by: STEVE HEDRICK date 5-30-08 Operation Permit by: STEVE HEDRICK date 8-4-2008

Authorization to Construct by: STEVE HEDRICK date 5-30-08 Existing System Inspection by: _____ date _____

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK