IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # mo 200434 ✓

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4625-96-7169

APPLICANT: Jason Cook APPLICANT ADDRESS: 12228 Hampton Pl Dr Charlotte NC 28269

SITE ADDRESS: 1849 Brawley School Rd PHONE: ALT. PHONE:

SITE DIRECTIONS: Brawley Sch Rd, Lot on L before Chatam Rd

SUBDIVISION: The Point SECTION: 1B LOT # 59 LOT AREA: 1.1ac DESIGN FLOW: 480 gpd L.T.A.R.: 0.25

Septic Tank 1500 (gal) STB 338 Date 6-2-14
Pump Tank 1000 (gal) PT 27 Date 6-11-14
Pump Make Orenco Model Serial #
Nitrification Fields 1 # Lines 6 Linear Ft: 480
Trench Width 36" Max. Trench Bottom Depth 36" Gravel Depth N/A

☑ New System ☐ Repair ☐ Expansion System Type: I II III IV V VI
System Description: PM 25% Reduction
Repair System Description: LP PPBPS
Maintenance Agreement Required: ☐ YES ☑ NO
☐ GRAVITY ☑ PRESSURE

☑ Residence No. Bedrooms 4
☐ Business No. Persons 8
☐ Other No. Employees
☐ Slab ☑ Crawl Space
☐ Basement w/plumbing ☐ Basement w/o plumbing

Water Supply: ☐ Private ☐ Public ☑ Community

Comments / Conditions:

7/18/14 Checked tanks & lines
8/7/14 Checked pressure.

INITIAL SITE SKETCH

SEE DESIGN BY MICHAEL ATHANAS & ASSOCIATES

(Approved 7-7-14

AS BUILT SKETCH

Drawn essentially as Drawn
Used Quick 4, see plan
for tank(s) orientation

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☐ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☑ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Date: 7-14-14 Installed by: Richard Abernathy

IMPROVEMENT PERMIT by: Date: 7-7-14 OPERATION PERMIT by: RS Date: 8/8/14

AUTHORIZATION TO CONSTRUCT by: Judy Melville on 11-21-13 Date: 7-7-14 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK

APPROVED JUL 07 2014

