DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
DIVISION OF ENVIRONMENTAL HEALTH
ON-SITE WASTEWATER SECTION

Sheet ___ of ___
PROPERTY ID #: ___
COUNTY: ___

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM

OWNER: ___ APPLICATION DATE ___
ADDRESS: ___ DATE EVALUATED: 8-7-03
PROPOSED FACILITY: ___ PROPOSED DESIGN FLOW (.1949): 480gpd PROPERTY SIZE: ___
LOCATION OF SITE: lot 30 Greenbay PROPERTY RECORDED: ___
WATER SUPPLY: ☒ Private ☐ Public ☒ Well ☐ Spring ☐ Other ___
EVALUATION METHOD: ☐ Auger Boring ☒ Pit ☐ Cut
TYPE OF WASTEWATER: ☒ Sewage ☐ Industrial Process ☐ Mixed

PROFILE #	.1940 LAND-SCAPE POSITION/ SLOPE %	HORI-ZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941) .1941 STRUCTURE/ TEXTURE	SOIL MORPHOLOGY (.1941) .1941 CONSISTENCE/ MINERALOGY	OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	PROFILE CLASS & LTAR
1		0-9	gr wkfgrPy SL/scl	fr sss p					.34
		9-32	wk fsbk f to m scl	fr sss p	common mi fsop				
		32-53	massive PySL/sc	fr sss p					
			band of soapstone S wall 17½						
2	10% +	0-4	gr brn sl	fr ss p					.3
		4-36	wk fsbk co-gr/sbk scl	fr sss p					
		36-48	wk m fsbk & massive/light	fr sp-ss sp ser p					
3		0-13	gr-wk fsbk/sbk scl	fr sss p					.2
		13-36	wk m fsbk/sbk PySC	fr ss p	common brn mottles				
		36-48	wk f sbk yp scl	fr sss p				better clay	
4									

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM
Available Space (.1945)	100%	100%
System Type(s)	Conv 25% Red	Conv 25% Red
Site LTAR	.3	.2-.3

OTHER FACTORS (.1946): ___
SITE CLASSIFICATION (.1948): PS
EVALUATED BY: DWH
OTHER(S) PRESENT: Paul Pennington

COMMENTS: ___

THOMAS S. M
1276-529
ZONING
RA
S 69°18'51" E
134.45'
1730.00'
S 69°18'51" E
Set 1/2" Rebar
w/ Blue Cap
"PLS 3152"
#6 RBF
63.45'
17.92'
82.10'
Conc
S 76°03'03" W
439.08'
444.80'
S 76°03'03" W
S 59°30'16" W
354.75'
Repair
Ac.
Sq. Ft.
1.01
43783.37
1.03
Ac.
Sq. Ft.
Setback
10.5' Front
Setback
Front
C35
C36
C37
C38
3/4" IPF
Gar
Gar