11:00 MD

IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 181562

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4649-05-0248

APPLICANT: Meritage Homes APPLICANT ADDRESS: 11605 N Community Rd St 250 Charlotte NC 28217

SITE ADDRESS: 136 N. San Agustine Dr PHONE: ALT. PHONE:

SITE DIRECTIONS: Hwy 150 W, TR on Peach Rd, TL on Bells Crossing, TR on N San Agustin Dr, Lot on R

SUBDIVISION: Bells Crossing SECTION: 2 LOT # 20 LOT AREA: 0.52ac DESIGN FLOW: 480 gpd L.T.A.R.: 0.3

Septic Tank	1000 (gal)	STB 760	Date 6/30/14	☑ New System ☐ Repair ☐ Expansion	System Type: I II (III) IV V VI	☑ Residence	No. Bedrooms 4	Water Supply
Pump Tank	(gal)	PT	Date	System Description: Gravity 25% Reduction		☐ Business	No. Persons 8	☐ Private
Pump Make	Model		Serial #	Repair System Description: LP PPBPS.		☐ Other	No. Employees	☐ Public
# Nitrification Fields 1	# Lines 6		Linear Ft: 403'	Maintenance Agreement Required:	☐ YES ☑ NO	☑ Slab	☐ Crawl Space	☑ Community
Trench Width 36"	Max. Trench Bottom Depth 24"		Gravel Depth N/A	☑ GRAVITY	☐ PRESSURE	☐ Basement w/plumbing		☐ Basement w/o plumbing

Comments / Conditions:

INSTALLED AS DRAWN.

INITIAL SITE SKETCH

SEE DESIGN BY BATEMAN CIVIL SURVEY

(Revised 9-17-14, Approved 9-22-14)

AS BUILT SKETCH

QUICK 4 CHAMBERS INSTALLED.

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☑ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☑ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Date: 10-2-14 Installed by: Carolina Pipe

IMPROVEMENT PERMIT by: Date: 9-22-14 OPERATION PERMIT by: APPROVED Date: OCT 09 2014

AUTHORIZATION TO CONSTRUCT by: Date: 9-22-14 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK