IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 205161

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4649-05-7896

APPLICANT: DERIK BAITICH APPLICANT ADDRESS: 127 GREY CLIFF DR

SITE ADDRESS: SAME PHONE: ALT. PHONE:

SITE DIRECTIONS: PERTH ROAD (R) GREY CLIFF LOT ON (L)

SUBDIVISION: GREY CLIFF SECTION: LOT # 7 LOT AREA: .98Ac DESIGN FLOW: 600 L.T.A.R.: .3

Septic Tank ADDING-1000 (gal) STB 160 Date 6-17-14
Pump Tank (gal) PT Date
Pump Make Model Serial #
Nitrification Fields 1 # Lines 3 Linear Ft: 180'
Trench Width 3' Max. Trench Bottom Depth 36" Gravel Depth NA

☐ New System ☐ Repair ☑ Expansion System Type: I II (III) IV V VI
System Description: 25% REDUCTION
Repair System Description: PPBPS
Maintenance Agreement Required: ☐ YES ☒ NO
☒ GRAVITY ☐ PRESSURE

☒ Residence No. Bedrooms 5
☐ Business No. Persons
☐ Other No. Employees
☐ Slab ☐ Crawl Space
☐ Basement w/plumbing ☐ Basement w/o plumbing

Water Supply
☒ Private EXIST.
☐ Public
☐ Community

Comments / Conditions: INSTALL AS SHOWN ON ATTACHED PLAN
INSTALL VALVE TO CUT OFF LOWER ILLEGAL LY
INSTALLED LINES - LINE 3 MALFUNCTIONING AT
TIME OF INSPECTION - 3 BEDROOM SYSTEM INSTALLED

INITIAL SITE SKETCH

INITIALLY - 3 BEDROOM HOUSE BATH A
SEE ATTACHED SITE PLAN BY
MICHAEL ATHANAS ASSOC
approved 8-14-14
SYSTEM MUST BE INSTALLED
IN NEXT 30 DAYS BECAUSE OF
MALFUNCTIONING LINE IN
DRAINFIELD

AS BUILT SKETCH

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☐ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☒ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Derik Baitich Date: Aug 20 2014 Installed by: KEN GRADING

IMPROVEMENT PERMIT by: REHS-CSS Date:

AUTHORIZATION TO CONSTRUCT by: REHS-CSS Date: 8-14-14

OPERATION PERMIT by: Date: 8-26-14

Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK