2:00

IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 20468 ✓

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4649178787

APPLICANT: CMH Homes APPLICANT ADDRESS: 1124 CHARLOTTE HWY TROUTMAN

SITE ADDRESS: 402 FERN HILL ROAD PHONE: 704-883-6148 ALT. PHONE:

SITE DIRECTIONS: I 40 W (R) PERTH RD (L) FERN HILL RD TO ADDRESS 402 FERN HILL ROAD ON (L)

SUBDIVISION: SECTION: LOT # LOT AREA: 2.94 ACRES DESIGN FLOW: 360 L.T.A.R.: .25

Septic Tank 1000 (gal) STB 760 Date 6/2/14
Pump Tank (gal) PT Date
Pump Make Model Serial #
Nitrification Fields 1 # Lines 5 Linear Ft: 360'
Trench Width 3' Max. Trench Bottom Depth 30" Gravel Depth NA

☒ New System ☐ Repair ☐ Expansion System Type: I II (III) IV V VI
System Description: 25% REDUCTION
Repair System Description: 25% REDUCTION - PUMP
Maintenance Agreement Required: ☐ YES ☒ NO
☒ GRAVITY ☐ PRESSURE

☒ Residence ☐ Business ☐ Other ☐ Slab ☐ Basement w/plumbing
No. Bedrooms 3 No. Persons 6 No. Employees
☒ Crawl Space ☐ Basement w/o plumbing

Water Supply: ☒ Private ☐ Public ☐ Community

Comments / Conditions: KEEP LINES ON CONTOUR AS PER DESIGN

* EXCAVATED THROUGH PARTIAL EXISTING SYSTEM. ABANDONED OLD LINES ~~BACK~~ 5' FROM NEW SYSTEM.

INITIAL SITE SKETCH

SEE ATTACHED DESIGN BY: S+ ME approved 8-14-14

AS BUILT SKETCH

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☒ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☒ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Date: 8-15-14 Installed by: ABE'S GRADING

IMPROVEMENT PERMIT by: Dana Gray REHS-LSS Date: 8-14-14 OPERATION PERMIT by: Date: 8/18/14

AUTHORIZATION TO CONSTRUCT by: Dana Gray REHS-LSS Date: 8-14-14 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK