DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
DIVISION OF ENVIRONMENTAL HEALTH
ON-SITE WASTEWATER SECTION

Sheet ___ of ___
PROPERTY ID #: _____
COUNTY: _____

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM

OWNER: _____ APPLICATION DATE _____
ADDRESS: _____ DATE EVALUATED: 4-16-02
PROPOSED FACILITY: _____ PROPOSED DESIGN FLOW (.1949): _____ PROPERTY SIZE: _____
LOCATION OF SITE: lot 18 Magic Trail PROPERTY RECORDED: _____
WATER SUPPLY: ☐ Private ☐ Public ☐ Well ☐ Spring ☐ Other _____
EVALUATION METHOD: ☐ Auger Boring ☐ Pit ☐ Cut
TYPE OF WASTEWATER: ☐ Sewage ☐ Industrial Process ☐ Mixed

PROFILE #	.1940 LAND-SCAPE POSITION/ SLOPE %	HORI-ZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941) .1941 STRUCTURE/ TEXTURE	SOIL MORPHOLOGY (.1941) .1941 CONSISTENCE/ MINERALOGY	OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	PROFILE CLASS & LTAR
1		0-5	mFSL blocky SCL	fr SS/SP					.3
		5-21	SNB RC	fr SO/SS/SP					
		21-70	mFSNB grad	fr SS/SP					
2		0-22	MBPC	fi fr SS/SP					.3
		22-64	mFSNB RCL	fr SS/SP					
				few common fine SAP					
3		0-16	RCL ANK	fi SP					.3
		16-57	RCL MFSNB	fi SS/SP - few SAP					
		57-70	CSAP	fi SS/SP					
4		0-6	Comp. MFSNB RCSL	fi/fr SS/SP					.3
		6-19	SNB RCL	fi SS/SP					
		19-70	MWFSNB RCL	fi SS/SP - few/comm SAP					

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM
Available Space (.1945)		
System Type(s)		
Site LTAR		

OTHER FACTORS (.1946): _____
SITE CLASSIFICATION (.1948): _____
EVALUATED BY: _____
OTHER(S) PRESENT: _____

COMMENTS: _____

5) 0-18 SNB RC/CL fi/fr SP/SS/SP
18-64 MWFSNB RC/CL fi SS/SP .3
Few (4W Rock) common SAP

(169.86'TOTAL)
19.93'
(160.11'TOTAL)
140.18'
(180.29'TOTAL)
40.11'
S02°04'42"E
257.53'
C.M. CONTROL CORNER
S02°04'42"E
6.23'
LOT 17
0.82 ACRES
199.88'
S00°29'59"W
LOT 18
0.83 ACRES
203.51'
35' SETBACK
(231.02'TOTAL)
S85°07'25"E 180.53'
14.93'
C16
C17
LARAMIE COURT
45' PU
C18
35.53'
N85°07'25"W 176.30'
(231.02'TOTAL)
35' SETBACK
C19
C24
138.00'
S02°04'42"E
C.M. CONTROL CORNER
LOT 24
0.72 ACRES
199.86'
S01°47'30"E
LOT 23
0.80 ACRES
199.75'
S01°30'17"E
175.29'