IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 145491 PIN# 4659 15 7617.023 4659-26-0440 DATE 12/5/07

OWNER OR APPLICANT E+J Development Co. PHONE: Business 704-201-6465 Home

ADDRESS PO Box 1065 Huntersville NC 28070

LOCATION Harvest Wind Ct. 115-21 N L Clear Springs TL Autumn Grove TR ~~Left~~ ~~Left~~ ~~Crest~~ on (12)

SUBDIVISION Autumn Grove BLOCK / SECTION LOT 23 LOT AREA .59 SITE CLASS PS DESIGN FLOW 480 L.T.A.R. .275

Septic Tank: 1000 Gallons; STB 794 Date 8/13/07

Pump Tank: Gallons; PT Date

Pump Make: Model Serial No.

Nitrification Field: No Fields 1 Square Feet 1200 Linear Feet 400

No Lines 4@100' Trench Width 3' Max Trench Bottom Depth 3'

[X] New System [ ] Repair [ ] Expansion System Type: I II (III) IV V VI

System Description: GRAVITY - 25% REDUCTION

Repair System Description: Pres. 16" PPBPS

Maintenance Agreement Required: [ ] Yes [X] No

[X] House/Mod. Home No. Bedrooms 4

[ ] Mobile Home No. Persons

[ ] Business No. Employees

[ ] Other

Water Supply: [X] Individual [ ] Public [ ] Community

Gravel Depth NO [X] Gravity [ ] Pressure [ ] Slab [X] Crawl Space [ ] Basement w/plumbing [ ] Basement wo/plumbing

Comments:/Conditions: FAST TRACK BY ROLLINS ENVIRONMENTAL (1) CONTRACTOR MUST COPY OF ROLLINS DESIGN + VALID PERMIT ON SITE DURING INSTALLATION; (2) CALL ICHD FOR INFO BEFORE INSTALLATION

Comments:/Conditions:

INITIAL SITE SKETCH

Fast Track / Rollins Design

AS BUILT SKETCH

System installed as designed

Inf: tractor Buick 4 w/and cap drop downs

4/17/08 A.C.

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration [ ] Improvement Permit with site plan valid for sixty months [X] Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: date 1-4-08

Improvement Permit by: Wesley Sparks R.S. date 12/5/07

Authorization to Construct by: Wesley Sparks R.S. date 1/22/08

Installed by: A-1 Backhoe

Operation Permit by: Anthony Coker Jr. date 4/17/08

Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK