IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 Mooresville Office (704) 660-3625 PERMIT # 178485

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4760952627

APPLICANT: FREEDOM HOMES APPLICANT ADDRESS: 116 NUTHATCH DR. CLEVELAND 27013

SITE ADDRESS: SHINVILLE RD. TL SONOMA TR NUTHATCH CT PHONE: ALT. PHONE: 528 7960

SITE DIRECTIONS: 116 NUTHATCH

SUBDIVISION: SHINVILLE ESTATES SECTION: LOT # 28 LOT AREA: .81 AC DESIGN FLOW: 480 GPD L.T.A.R.: .3

Septic Tank	1000 (gal)	STB	1017	Date	10-19-12	☑ New System	☐ Repair	☐ Expansion	System Type: I II (III) IV V VI	☑ Residence	No. Bedrooms 4
Pump Tank	1000 (gal)	PT	17	Date	7-21-12	System Description:	Pump 25% REDUCTION			☐ Business	No. Persons 8
Pump Make	GOULDS	Model	BE4I	Serial #		Repair System Description:	SAME			☐ Other	No. Employees
# Nitrification Fields	1	# Lines	4	Linear Ft:	400	Maintenance Agreement Required:	☐ YES	☑ NO		☐ Slab	☑ Crawl Space
Trench Width	36	Max. Trench Bottom Depth	36	Gravel Depth	N/A		☐ GRAVITY	☑ PRESSURE		☐ Basement w/plumbing	☐ Basement w/o plumbing

Water Supply: ☑ Private ☐ Public ☐ Community

Comments / Conditions:

INITIAL SITE SKETCH

SEE ROLLANS SOIL & ENVIRONMENTAL'S PLAN

AS BUILT SKETCH

1½" SCH80 TAPS
INSTALLED 4C 100'
CHECKED LINES, PM
2 FLOAT SYSTEM
SET 2'
CHECKED TANKS & PUMP 7-9-13
CHECKED ALARM 7-31-13
CHECKED BREAKERS 8-1-13

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☑ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☑ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: Date: 7/31/13 Installed by: Jammy Hall

IMPROVEMENT PERMIT by: Date: 7/3/13 OPERATION PERMIT by: Date: 8-1-13

AUTHORIZATION TO CONSTRUCT by: Date: 7/5/13 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK