WELL ABANDONMENT RECORD

This form can be used for single or multiple wells

For Internal Use ONLY:

1. Well Contractor Information:

Jason Wood
Well Contractor Name (or well owner personally abandoning well on his/her property)

3987-C
NC Well Contractor Certification Number

Carolina Pump + Well
Company Name

2. Well Construction Permit #: 214484
List all applicable well permits (i.e. County, State, Variance, Injection, etc.) if known

3. Well use (check well use):

Water Supply Well:	
☐Agricultural	☐Municipal/Public
☐Geothermal (Heating/Cooling Supply)	☒Residential Water Supply (single)
☐Industrial/Commercial	☐Residential Water Supply (shared)
☐Irrigation	
Non-Water Supply Well:	
☐Monitoring	☐Recovery
Injection Well:	
☐Aquifer Recharge	☐Groundwater Remediation
☐Aquifer Storage and Recovery	☐Salinity Barrier
☐Aquifer Test	☐Stormwater Drainage
☐Experimental Technology	☐Subsidence Control
☐Geothermal (Closed Loop)	☐Tracer
☐Geothermal (Heating/Cooling Return)	☐Other (explain under 7g)

4. Date well(s) abandoned: 1-13-16

5a. Well location:

Jenna Byrd
Facility/Owner Name

Facility ID# (if applicable)

537 Lake Mullis Rd. Union Grove N.C
Physical Address, City, and Zip

Iredell
County

4857624554
Parcel Identification No. (PIN)

5b. Latitude and longitude in degrees/minutes/seconds or decimal degrees:
(if well field, one lat/long is sufficient)

_____ N _____ W

CONSTRUCTION DETAILS OF WELL(S) BEING ABANDONED
*Attach well construction record(s) if available. For multiple injection or non-water supply wells **ONLY** with the same construction/abandonment, you can submit one form.*

6a. Well ID# 214484

6b. Total well depth: 51 (ft.)

6c. Borehole diameter: 20 (in.)

6d. Water level below ground surface: 44 (ft.)

6e. Outer casing length (if known): N/A (ft.)

6f. Inner casing/tubing length (if known): N/A (ft.)

6g. Screen length (if known): N/A (ft.)

WELL ABANDONMENT DETAILS

7a. Number of wells being abandoned: 1
*For multiple injection or non-water supply wells **ONLY** with the same construction/abandonment, you can submit one form.*

7b. Approximate volume of water remaining in well(s): 45 (gal.)

FOR WATER SUPPLY WELLS ONLY:

7c. Type of disinfectant used: 16 oz hypochlorite

7d. Amount of disinfectant used: 16 oz

7e. Sealing materials used (check all that apply):

☐ Neat Cement Grout	☐ Bentonite Chips or Pellets
☐ Sand Cement Grout	☐ Dry Clay
☒ Concrete Grout	☐ Drill Cuttings
☐ Specialty Grout	☐ Gravel
☐ Bentonite Slurry	☐ Other (explain under 7g)

7f. For each material selected above, provide amount of materials used:

5 yards Well grout,
12 Bags Sacrete

7g. Provide a brief description of the abandonment procedure:

Poured Well With Concrete truck to aprox 3' from top, Removed Casing + Pad From around Well and Finish Capping With Sacrete

8. Certification:

Signature of Certified Well Contractor or Well Owner — Date: 1-14-16

By signing this form, I hereby certify that the well(s) was (were) abandoned in accordance with 15A NCAC 02C .0100 or 2C .0200 Well Construction Standards and that a copy of this record has been provided to the well owner.

9. Site diagram or additional well details:
You may use the back of this page to provide additional well site details or well abandonment details. You may also attach additional pages if necessary.

SUBMITTAL INSTRUCTIONS

10a. For All Wells: Submit this form within 30 days of completion of well abandonment to the following:

Division of Water Resources, Information Processing Unit,
1617 Mail Service Center, Raleigh, NC 27699-1617

10b. For Injection Wells: In addition to sending the form to the address in 10a above, also submit one copy of this form within 30 days of completion of well abandonment to the following:

Division of Water Resources, Underground Injection Control Program,
1636 Mail Service Center, Raleigh, NC 27699-1636

10c. For Water Supply & Injection Wells: In addition to sending the form to the address(es) above, also submit one copy of this form within 30 days of completion of well abandonment to the county health department of the county where abandoned.