DEPARTMENT OF ENVIRONMENT, HEALTH, AND NATURAL RESOURCES
DIVISION OF ENVIRONMENTAL HEALTH
ON-SITE WASTEWATER SECTION

Sheet ___ of
PROPERTY ID #: ___
COUNTY: ___

# SOIL/SITE EVALUATION
## *for* ON-SITE WASTEWATER SYSTEM

11547B
4872-00-3453.1

OWNER: FLEET WOOD HOMES APPLICANT: ___
ADDRESS: ___ APPLICATION DATE: ___ DATE EVALUATED: ___
PROPOSED FACILITY: DW PROPOSED DESIGN FLOW (.1949): 360 PROPERTY SIZE: .653
LOCATION OF SITE: THOMAS RD BESIDE CHILTON HOUSE PROPERTY RECORDED: ___
WATER SUPPLY: ☐ Private ☐ Public ☒ Well ☐ Spring ☐ Other ___
EVALUATION METHOD: ☒ Auger Boring ☒ Pit ☐ Cut
TYPE OF WASTEWATER: ☒ Sewage ☐ Industrial Process ☐ Mixed

| PROFILE # | .1940 LANDSCAPE POSITION/ SLOPE % | HORIZON DEPTH (IN.) | SOIL MORPHOLOGY (.1941) .1941 STRUCTURE/ TEXTURE | SOIL MORPHOLOGY (.1941) .1941 CONSISTENCE/ MINERALOGY | OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR | .1943 SOIL DEPTH | .1956 SAPRO CLASS | .1944 RESTR HORIZ | PROFIL CLASS & LTAR |
|---|---|---|---|---|---|---|---|---|---|
| 1 | PLT 8% L | 0-3" | sel wk sl | fr sp nonp | | 24" | PS >24" | | PS .35 |
| | | 3-24 | l mod sbk | fr s p sl p | | | | | |
| | | 24-60+ | saprolite | fr sp nonp | | | | | |
| 2 | PLT +3 8% L | 0-3" | sel wk sl | fr sp nonp | | 36" | PS >36 | | PS .3 |
| | | 3-36" | l mod sbk | fr s p sl p | | | | | |
| | | 36-60" | saprolite | fr sp nonp | | | | | |
| 4 | AUGER 8% L | 0-3 | sel wk sl | fr sp nonp | | | >36" | | PS .3 |
| | | 3-60+ | l mod sbk | fr s p sl p | | | | | |
| 3 | | | | | | | | | |

| DESCRIPTION | INITIAL SYSTEM | REPAIR SYSTEM |
|---|---|---|
| Available Space (.1945) | YES | YES |
| System Type(s) | LPP | LPP |
| Site LTAR | .3 | .3 |

OTHER FACTORS (.1946): ___
SITE CLASSIFICATION (.1948): PS
EVALUATED BY: L. COOK
OTHER(S) PRESENT: ~~C. THOMAS~~ C. THOMAS

# LEGEND

*use the following standard abbreviations*

| LANDSCAPE POSITION | GROUP | SOIL TEXTURE | CONVENTIONAL .1955 LTAR | LPP .1957 LTAR | MINERALOGY/ CONSISTENCE | STRUCTURE |
|---|---|---|---|---|---|---|
| CC (Concave Slope) | I | S (Sand) | 1.2 - 0.8 | 0.6 - 0.4 | NEXP (Non-expansive) | G (Single Grain) |
| CV (Convex Slope) | | LS (Loamy Sand) | | | SEXP (Slightly Expansive) | M (Massive) |
| D (Drainage Way) | | | | | EXP (Expansive) | CR (Crumb) |
| DS (Debris Slump) | II | SL (Sandy Loam) | 0.8 - 0.6 | 0.4 - 0.3 | | GR (Granular) |
| FP (Flood Plain) | | L (Loam) | | | | SBK (Subangular Blocky |
| FS (Foot Slope) | | | | | | ABK (Angular Blocky) |
| H (Head Slope) | III | SI (Silt) | 0.6 - 0.3 | 0.3 - 0.15 | | PL (Platy) |
| L (Linear Slope) | | SICL (Silty Clay Loam) | | | | PR (Prismatic) |
| N (Nose Slope) | | CL (Clay Loam) | | | | |
| R (Ridge) | | SCL (Sandy Clay Loam) | | | MOIST | WET |
| S (Shoulder Slope) | | SLC (Silt Loam Clay) | | | | |
| T (Terrace) | | | | | VFR (Very Friable) | NS (Non-sticky) |
| | IV | SC (Sandy Clay) | 0.4 - 0.1 | 0.2 - 0.05 | FR (Friable) | SS (Slightly Sticky) |
| | | SIC (Silty Clay) | | | FI (Firm) | S (Sticky) |
| | | | | | VFI (Very Firm v. Very Sticky) | VS (Very Sticky) |
| | | O (Organic) | None | | EFI (Extremely Firm) | NP (Non-plastic) |
| | | | | | | SP (Slightly Plastic) |
| | | | | | | P (Plastic) |
| | | | | | | VP (Very Plastic) |

*NOTES*

| | |
|---|---|
| *HORIZON DEPTH* | In inches below natural soil surface |
| *DEPTH OF FILL* | In inches from land surface |
| *RESTRICTIVE HORIZON* | Thickness and depth from land surface |
| *SAPROLITE* | S(suitable) or U(unsuitable) |
| *SOIL WETNESS* | Inches from land surface to free water or inches from land surface to soil colors with chroma 2 or less - record Munsell color chip designation |
| *CLASSIFICATION* | S (Suitable), PS (Provisionally Suitable), or U (Unsuitable) |

Evaluation of saprolite shall be by pits.

Long-term Acceptance Rate (LTAR): gal/day/ft$^2$

**Show profile locations and other site features (dimensions, reference or benchmark, and North).**

